

## Virginia-Highland Water Main Replacement Project

2-Week Look-Ahead Work Schedule

11/15/06 - 11/29/06

Street	Start Date	End Date	Activity
<b>Amsterdam Avenue</b>	27-Nov	28-Nov	Service Transfers
	29-Nov	29-Nov	Cut and Cap Services
<b>St Charles Avenue</b> (west of Ponce Place)	21-Nov	21-Nov	Cut and Cap Services
<b>Monroe Drive</b> (Park to 10th)	15-Nov	8-Dec	Pipe Installation
<b>Monroe Circle</b>	15-Nov	15-Nov	Chlorination and Disinfection
<b>Park Drive</b> (west)	16-Nov	16-Nov	Testing and Flushing
<b>Orme Circle</b> (east)	20-Nov	20-Nov	Service Transfers
<b>Orme Circle</b> (west)	16-Nov	16-Nov	Testing and Flushing
<b>Elmwood Drive</b> (west of Monroe)	16-Nov	16-Nov	Testing and Flushing
<b>Kentucky Avenue</b>	22-Nov	22-Nov	Service Transfers
	27-Nov	27-Nov	Cut and Cap Services
<b>Briarcliff Road</b>	29-Nov	29-Nov	Pipe Installation
<b>Rosewood Drive</b>	15-Nov	28-Nov	Pipe Installation
<b>Cresthill Avenue</b>	16-Nov	17-Nov	Service Transfers
	20-Nov	20-Nov	Cut and Cap Services
<b>Greenwood Avenue</b> (west of Ponce Place)	21-Nov	21-Nov	Cut and Cap Services